

SOUTHERN CO
Form 8-K
October 28, 2014

UNITED STATES

SECURITIES AND EXCHANGE COMMISSION

Washington, D. C. 20549

FORM 8-K

CURRENT REPORT

Pursuant to Section 13 or 15(d) of the Securities Exchange Act of 1934

Date of Report (Date of earliest event reported) October 27, 2014

Commission File Number	Registrant, State of Incorporation, Address and Telephone Number	I.R.S. Employer Identification No.
1-3526	The Southern Company (A Delaware Corporation) 30 Ivan Allen Jr. Boulevard, N.W. Atlanta, Georgia 30308 (404) 506-5000	58-0690070
001-11229	Mississippi Power Company (A Mississippi Corporation) 2992 West Beach Gulfport, Mississippi 39501 (228) 864-1211	64-0205820

The names and addresses of the registrants have not changed since the last report.

This combined Form 8-K is filed separately by two registrants: The Southern Company and Mississippi Power Company. Information contained herein relating to each registrant is filed by each registrant solely on its own behalf. Each registrant makes no representation as to information relating to the other registrant.

Check the appropriate box below if the Form 8-K filing is intended to simultaneously satisfy the filing obligation of the registrants under any of the following provisions:

- Written communications pursuant to Rule 425 under the Securities Act (17 CFR 230.425)
- Soliciting material pursuant to Rule 14a-12 under the Exchange Act (17 CFR 240.14a-12)
- Pre-commencement communications pursuant to Rule 14d-2(b) under the Exchange Act (17 CFR 240.14d-2(b))
- Pre-commencement communications pursuant to Rule 13e-4(c) under the Exchange Act (17 CFR 240.13e-4(c))

The Southern Company (“Southern Company”) and Mississippi Power Company (“Mississippi Power”) are filing this Current Report on Form 8-K to provide information regarding the cost and schedule for completion of construction and start-up of Mississippi Power’s integrated coal gasification combined cycle project in Kemper County, Mississippi (the “Kemper IGCC”).

The information in Items 2.02 and 7.01 in this Current Report on Form 8-K, including the exhibit attached hereto, shall not be deemed “filed” for purposes of Section 18 of the Securities Exchange Act of 1934, as amended, or otherwise subject to the liabilities under that Section. Furthermore, such information, including the exhibit attached hereto, shall not be deemed to be incorporated by reference in any filing under the Securities Act of 1933, as amended, except as shall be expressly set forth by specific reference in such filing.

Item 2.02. Results of Operations and Financial Condition.

The information set forth below in Item 8.01 related to the updated cost estimate for completing the Kemper IGCC and the related recognition of charges to income is incorporated by reference into this Item 2.02.

Item 7.01. Regulation FD Disclosure.

On October 28, 2014, Mississippi Power submitted its Kemper County Integrated Coal Gasification Combined Cycle Project Monthly Status Report through September 2014 (the “September 2014 PSC Report”) to the Mississippi Public Service Commission (the “Mississippi PSC”) pursuant to Docket No. 2009-UA-14. A copy of this report is furnished as Exhibit 99.01 to this Current Report on Form 8-K.

Item 8.01. Other Matters.

See MANAGEMENT’S DISCUSSION AND ANALYSIS - FINANCIAL CONDITION AND LIQUIDITY - “Capital Requirements and Contractual Obligations” of Southern Company, MANAGEMENT’S DISCUSSION AND ANALYSIS - FUTURE EARNINGS POTENTIAL - “Integrated Coal Gasification Combined Cycle” and - FINANCIAL CONDITION AND LIQUIDITY - “Capital Requirements and Contractual Obligations” of Mississippi Power, and Note 3 to the financial statements of Southern Company under “Integrated Coal Gasification Combined Cycle” and of Mississippi Power under “Integrated Coal Gasification Combined Cycle” in Item 8 of each company’s Annual Report on Form 10-K for the fiscal year ended December 31, 2013 (the “Form 10-K”). See also MANAGEMENT’S DISCUSSION AND ANALYSIS - FINANCIAL CONDITION AND LIQUIDITY - “Capital Requirements and Contractual Obligations” of Southern Company and Mississippi Power, MANAGEMENT’S DISCUSSION AND ANALYSIS - FUTURE EARNINGS POTENTIAL - “Integrated Coal Gasification Combined Cycle” of Mississippi Power, and Note (B) to the Condensed Financial Statements under “Integrated Coal Gasification Combined Cycle” in each company’s Quarterly Report on Form 10-Q for the quarter ended June 30, 2014 (the “Form 10-Q”) for additional information regarding the construction of the Kemper IGCC, including (1) the cost cap set by the Mississippi PSC of \$2.88 billion, net of \$245 million of grants awarded to the project by the U.S. Department of Energy under the Clean Coal Power Initiative Round 2 (the “DOE Grants”) and excluding the cost of the lignite mine and equipment, the cost of the carbon dioxide pipeline facilities, allowance for funds used during construction related to the Kemper IGCC, and certain general exceptions, including change of law, force majeure, and beneficial capital (which

exists when Mississippi Power demonstrates that the purpose and effect of the construction cost increase is to produce efficiencies that will result in a neutral or favorable effect on customers relative to the original proposal for the Certificate of Public Convenience and Necessity) (the "Cost Cap Exceptions") and (2) the scheduled in-service date. Since the filing of the Form 10-Q, Mississippi Power reported additional estimated costs subject to the cost cap in the aggregate amount of approximately \$88 million, which included costs of approximately \$29 million and \$59 million in its Kemper County Integrated Coal Gasification Combined Cycle Project Monthly Status Report through July 2014 and August 2014, respectively. The cost increases disclosed in these reports related primarily to construction, start-up and operational readiness activities, including additional related contingency amounts, as well as additional property taxes and insurance. The August 2014 report also disclosed that Mississippi Power was reviewing the project schedule and expected that the Kemper IGCC would be placed in service later in 2015 than the second quarter 2015; however, specific revisions to the projected in-service date and resulting changes to the cost estimate subject to the \$2.88 billion cost cap would not be completed until late October 2014.

On October 27, 2014, Mississippi Power further revised its cost estimate subject to the cost cap for the Kemper IGCC by approximately \$330 million to include a further adjustment of approximately \$20 million related to start-up and operational readiness activities and approximately \$310 million related to the extension of the project schedule described below. The total estimated Kemper IGCC cost subject to the \$2.88 billion cost cap as of September 30, 2014 was approximately \$4.86 billion, net of the DOE Grants and excluding the Cost Cap Exceptions.

Mississippi Power does not intend to seek any rate recovery or joint owner contributions for any costs related to the construction of the Kemper IGCC that exceed the \$2.88 billion cost cap, net of the DOE Grants and excluding the Cost Cap Exceptions. As a result of the revised cost estimate, Southern Company and Mississippi Power recorded total pre-tax charges to income for the estimated probable losses on the Kemper IGCC of approximately \$418 million (\$258 million after-tax) during the third quarter 2014, which are in addition to previous charges totaling \$1.56 billion (\$963 million after-tax) recognized through June 30, 2014.

Mississippi Power placed the combined cycle unit and associated common facilities portion of the Kemper IGCC in service on August 9, 2014. Mississippi Power has reviewed the project schedule for the remainder of the Kemper IGCC (including the gasifier and the gas clean-up facilities) as a result of matters related to the time expected to be required for start-up activities and operational readiness, including enhancing the scope of specialized operator training, and currently expects that the remainder of the Kemper IGCC will be placed in service in the first half of 2016. The revised cost estimate above includes projected costs through March 31, 2016. Further extension of the projected in-service date is estimated to result in additional base costs of approximately \$20 million to \$30 million per month.

Any further cost increases and/or extensions of the in-service date with respect to the Kemper IGCC may result from factors including, but not limited to, labor costs and productivity, adverse weather conditions, shortages and inconsistent quality of equipment, materials, and labor, contractor or supplier delay, non-performance under construction or other agreements, operational performance, operational readiness, including specialized operator training, unforeseen engineering or design problems, start-up activities for this first-

specialized operator training, unforeseen engineering or design problems, delays associated with start-up activities (including major equipment failure and system integration), and/or operations; ability to construct facilities in accordance with the requirements of permits and licenses, to satisfy any operational and environmental performance standards, including any Mississippi PSC requirements and the requirements of tax credits and other incentives, and to integrate facilities into the Southern Company system upon completion of construction; advances in technology; actions related to cost recovery for the Kemper IGCC, including actions relating to proposed securitization, Mississippi PSC approval of Mississippi Power's proposed rate recovery plan, as ultimately amended, which currently includes the ability to complete the proposed sale of an interest in the Kemper IGCC to South Mississippi Electric Power Association, the ability to utilize bonus depreciation, which currently requires that assets be placed in service in 2014, and satisfaction of requirements to utilize investment tax credits and grants; Mississippi PSC review of the prudence of Kemper IGCC costs; the outcome of any legal or regulatory proceedings regarding the settlement agreement between Mississippi Power and the Mississippi PSC, the March 2013 rate order approving retail rate increases consistent with the terms of the settlement agreement, or the State of Mississippi legislation designed to enhance the Mississippi PSC's authority to facilitate development and construction of baseload generation in the State of Mississippi; and the ability of counterparties of Mississippi Power to make payments as and when due and to perform as required. Southern Company and Mississippi Power expressly disclaim any obligation to update any forward-looking information.

SIGNATURE

Pursuant to the requirements of the Securities Exchange Act of 1934, each of the registrants has duly caused this report to be signed on its behalf by the undersigned hereunto duly authorized.

Date: October 28, 2014

THE SOUTHERN COMPANY

By /s/Melissa K. Caen
Melissa K. Caen
Corporate Secretary

MISSISSIPPI POWER COMPANY

By /s/Melissa K. Caen
Melissa K. Caen
Assistant Secretary